

Deemed GNA- List of RE Generators whose Connectivity/GNA is expected to be revoked by next three months w.r.t. non-compliance of Regulation 24.6 a (i)

Sl. No	Application ID	Name of Applicant	Region	Criterion for applying	Type of Project	SCOD as per application (First date considered)	Updated/Revised SCOD	Maximum period for project execution with LD as per PPA	Present Connectivity /deemed GNA	Substation at which generation connected/ connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/Part effective/To be made effective)	*Expected date of connectivity/ GNA to be made effective	Date of Connectivity Intimation (final)	*Due date as per compliance of 24.6	Generation commissioning status	Quantum Commissioned	Balance generation Quantum	Balance generation Schedule	Remarks
1	1200003585	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003585 (265MW); LTA: 1200003712 (265+100MW);	WR	LoA or PPA	Solar	31-Dec-23	31-Mar-25	-	265	KPS-2	13-Jun-24	Not Effective	30-Apr-25	22-Sep-23	30-Apr-25	Not commissioned	0	265	30-04-2025	
2	1200003733	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003733 (100MW); LTA: 1200003712 (265+100MW);	WR	LoA or PPA	Solar	31-Dec-23	31-Mar-25	-	100	KPS-2	13-Jun-24	Not Effective	30-Apr-25	22-Sep-23	30-Apr-25	Not commissioned	0	100	30-04-2025	
3	1200003953	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003953 (890MW); LTA: 0430700002 (500);	WR	LoA or PPA	Solar	31-Jan-24	31-Mar-25	-	500	KPS-2	16-Oct-24	Not Effective	30-Apr-25	22-Sep-23	30-Apr-25	Not commissioned	0	500	30-04-2025	
4	St-II: 1200002401 (500 MW) LTA:1200003586 (267 MW)	Azure Power India Private Limited	NR	LoA or PPA	Solar	30-Sep-21	No	-	267	Bhadla-II PS	28-Sep-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Not commissioned	0	267	30-Jun-27	
5	St-II: 1200002401 (500 MW) (233 out of 500 MW) 1200002403 (500 MW) (100 out of 500 MW) LTA:1200003587 (333 MW)	Azure Power India Private Limited	NR	LoA or PPA	Solar	30-Sep-21	No	-	333	Bhadla-II PS	28-Sep-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Not commissioned	0	333	31-Mar-29	
6	St-II:1200002403(500 MW) LTA: 1200003843 (50 MW)	Azure Power India Private Limited	NR	LoA or PPA	Solar	31-Oct-22	No	-	50	Bhadla-II PS	28-Sep-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Not commissioned	0	50	31-03-2027	
7	St-II:1200003559(1000MW) LTA:1200003937(1000MW)	SJVN Limited	NR	LoA or PPA	Solar	1-Oct-23	31-03-2025	-	1000	Bikaner-II PS	15-May-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Part commissioned	241.77	758.23	31-May-25	COD intormed by SJVNL vide email 22.04.2025 SJVNL has also approached to IREDA again for extension upto 30-09-2025
8	St-II:1200002688 (300 MW) LTA:1200003947 (300 MW)	Eden Renewable Bercy Private Limited	NR	LoA or PPA	Solar	13-Apr-22	30-May-25	-	300	Fatehgarh-II PS	1-Oct-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Not commissioned	0	300	31-Mar-26	
9	St-II:1200003915 (300 MW) LTA:412100006 (300MW)	NHPC Ltd.	NR	LoA or PPA	Solar	11-Dec-23	31-03-2025	-	300	Bikaner-II PS	15-May-24	Not Effective	31-May-25	25-Sep-23	31-May-25	Part commissioned	107.14	192.86	30-Jun-25	COD informed vide email 23.04.2025

* May change based on completion of ISTS

Disclaimer:

Note: The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.

Deemed GNA- List of RE Generators whose Connectivity/GNA is expected to be revoked by next three months w.r.t. non-compliance of Regulation 24.6 a(ii)

Sl. No	Application ID	Name of Applicant	Region	Criteria for applying	Type of Project	SCOD as per application (First date considered)	Updated/Revised SCOD	Present Connectivity /deemed GNA	Substation at which generation connected/ connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/Part effective/To be made effective)	*Expected date of connectivity/ GNA to be made effective	*Due date as per compliance of 24.6	Date of Connectivity Intimation (final)	Generation commissioning status	Quantum Commissioned	Balance generation on Quantum	Balance generation Schedule	Remarks
1	1200003331	Gujarat State Electricity Corporation Limited Connectivity: 1200003331 (600MW); LTA: 1200003326 (100MW) & 1200003327 (500MW);	WR	L&FC	Solar	30-Jun-23		600	KPS-2	30/11/2023 or Availability of Transmission System at Annexure-I, whichever is later	Not Effective	30-Apr-25	30-Apr-25	22-09-2023	Not commissioned	0	600	31-05-2025	Status awaited from Grantee
2	1200003371	Gujarat Industries Power Company Limited Connectivity: 1200003371; LTA: 1200003372;	WR	L&FC	Solar	30-Nov-23		600	KPS-2	30/11/2023 or Availability of Transmission System at Annexure-I, whichever is later	Not Effective	30-Apr-25	30-Apr-25	22-09-2023	Not commissioned	0	600	10-04-2025	
3	230700005	Gujarat State Electricity Corporation Limited Connectivity: 230700005; LTA: 430000002;	WR	L&FC	Solar	29-Feb-24		1000	KPS-2	31-Jan-25	Not Effective	30-Jun-25	30-Jun-25	22-09-2023	Not commissioned	0	1000	30-05-2025	
4	230700006	Adani Green Energy Limited Connectivity: 230700006; LTA: 430700007 (1000MW);	WR	L&A	Hybrid	31-Dec-24		1000	KPS-1 (Sec-II)	31-Mar-25	Not Effective	30-Jun-25	30-Jun-25	22-09-2023	Part commissioned	87.5	912.5	30-04-2025	Phase wise Gen. schedule from 30.04.2025 to 31.12.2025
5	230700007	Adani Green Energy Limited Connectivity: 230700007; LTA: 430700008 (1000MW);	WR	L&A	Hybrid	31-Dec-24		1000	KPS-1 (Sec-II)	31-Mar-25	Not Effective	30-Jun-25	30-Jun-25	22-09-2023	Not commissioned	427.8	572.2	30-04-2025	Phase wise Gen. schedule from 30.04.2025 onwards
6	St-II:1200003380 (200 MW) LTA:1200003935 (200 MW)	Renew Dinkar Urja Pvt. Ltd.	NR	Land Route	Solar	30-May-23	NA	200	Bikaner-II PS	15-May-24	Not Effective	31-May-25	31-May-25	25-09-2023	Not commissioned	0	200	30-06-2025	

* May change based on completion of ISTS

Disclaimer:

Note: The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.

Transiioned cases- List of RE Generators whose Connectivity/GNA is expected to be revoked by next three months w.r.t. non-compliance of Regulation 24.6 a (ii)

Annexure-II

Sl. No	Application ID	Name of Applicant	Region	Criterion for applying	Type of Project	SCOD as per application (First date considered)	Updated/Revised SCOD	Present Connectivity /deemed GNA	Substation at which generation connected/ connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/Part effective/To be made effective)	*Expected date of connectivity/ GNA to be made effective	*Due date as per compliance 24.6	Generation commissioning status	Quantum Commissioned	Balance generation Quantum	Balance generation Schedule	Remarks
1	1200003345	Sprng Vayu Vidyut Pvt Ltd (SVVPL)	WR	L&FC	Wind	01-Jul-24	NA	55.44	Rajgarh SS	15-Jun-25	Not effective	15-Jun-25	15-Jun-25	Not commissioned	0	55.44	15-06-2025	
2	0331400014	ReNew Green Energy Solutions Pvt. Ltd.	WR	L&A	Solar	31-Mar-25	NA	100	Solapur PG	31-03-2025	Not effective	31-May-25	30-Sep-25	Not commissioned	0	100	15-05-2025	
3	1200003233	Juna Renewable Energy Pvt Ltd	NR	L&FC	Solar	15-Mar-23	NA	290	Bikaner-II PS	31-Dec-24	Not effective	31-May-25	31-May-25	Not commissioned	0	290	30-05-2025	
4	1200003389	Juna Renewable Energy Pvt Ltd	NR	L&FC	Solar	15-Mar-23	NA	45	Bikaner-II PS	31-Dec-24	Not effective	31-May-25	31-May-25	Not commissioned	0	45	30-05-2025	
5	1200003115	Shikhar Surya (One) Private Limited	NR	L&FC	Solar	1-Nov-22	NA	70	Bikaner PS	31-Mar-25	Not effective	31-May-25	31-May-25	Not commissioned	0	70	30-09-2025	
6	412100014 (1200003838-St-II)	Serentica Renewables India Pvt. Ltd. (erstwhile Sterlite Power Technologies Private Limited)	NR	L&FC	Solar	1-Jul-24	NA	180	Bikaner-II PS	08-Dec-24	Not effective	31-May-25	31-May-25	Part Commissioned	124	56	31-05-2025	

* May change based on completion of ISTS

Disclaimer:

Note: The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.

Transiioned cases- List of RE Generators whose Connectivity/GNA is expected to be revoked by next three months w.r.t. non-compliance of Regulation 24.6 (i)

Sr. No.	Application ID	Name of Applicant	Region	Criterion for applying	Type of Project	SCOD as per application (First date considered)	Updated/ Revised SCOD	Present Connectivity /deemed GNA	Substation at which generation connected/ connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/ Part effective/ To be made effective)	*Expected date of connectivity/ GNA to be made effective	*Due date as per compliance 24.6	Generation commissioning status	Quantum Commissioned	Balance generation Quantum	Balance generation Schedule	Remarks
1	212100039	JSW Renew Energy Five Limited	NR	LOA PPA	Storage	-	-	250	Fatehgarh-III PS (Sec-I)	30-Jun-25	Not effective	30-Jun-25	30-Jun-25	Not commissioned	0	250	15-Jul-25	
2	212100040	JSW Renew Energy Five Limited	NR	LOA PPA	Storage	-	-	250	Fatehgarh-III PS (Sec-I)	30-Jun-25	Not effective	30-Jun-25	30-Jun-25	Not commissioned	0	250	15-Jun-25	
3	St-II:1200003002 (380 MW) LTA:1200003531 (380 MW)	ABC Renewable Energy Private Limited	NR	LOA PPA	Solar	-	-	380	Fatehgarh-IV (Sec-I)	19-Mar-25	Not Effective	31-Jul-25	31-Jul-25	Not commissioned	0	380	30-Sep-25	
4	St-II:1200003022 (130 MW) LTA:1200003416 (130 MW)	AMP Energy Green Pvt. Ltd.	NR	LOA PPA	Solar	-	-	130	Fatehgarh-IV (Sec-I)	-	Not Effective	31-Jul-25	31-Jul-25	Not commissioned	0	130	31-May-25	

* May change based on completion of ISTS

Disclaimer:

Note: The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.

New connectivity- List of RE Generators whose Connectivity/GNA is expected to be revoked by next three months w.r.t. non-compliance of Regulation 24.6 a (i)

Sl. No	Application ID	Name of Applicant	Region	Criteria for applying	Type of Project	Connectivity Quantum Sought (MW)	Tendering agency	SCOD as per application	First SCOD of Generation Project	Updated/Revised SCOD of Generation Project	Application status (granted/agreed/withdrawn/revoked)	Present Connectivity/deemed GNA	Substation at which generation connected/connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/Part effective/To be made effective)	Status of Transmission System Anticipated COD (Date)	Expected date of connectivity/ GNA to be made effective	due date as per compliance under Reg. 24.6 (days)	Generation commissioning status	Quantum Commissioned	Balance generation Quantum	Balance generation Schedule (1st phase)	Remarks
1	2200000039	SPRNG AKSHAYA URJA PRIVATE LIMITED	WR	LOA or PPA	Wind	100	REMCL	30-Jun-25	30-Jun-25	Due Date Yet to Come	Granted	100	Rajgarh SS	30-Jun-25	Not effective	Existing	30-Jun-25	30-Jun-25	Not commissioned	0	100	30-06-2025	
2	2200000180	NTPC RENEWABLE ENERGY LIMITED	WR	LOA or PPA	Wind	500	REMCL	28-Jun-25	28-Jun-25	Due Date Yet to Come	Granted	500	Jam Khambh	28-Jun-25	Not effective	Existing	28-Jun-25	28-Jun-25	Not commissioned	0	500	28-06-2025	
3	2200000218	NTPC RENEWABLE ENERGY LIMITED	WR	LOA or PPA	Wind	155	REMCL	28-Jun-25	28-Jun-25	Due Date Yet to Come	Granted	155	Bhuj PS	28-Jun-25	Not effective	Existing	28-Jun-25	28-Jun-25	Not commissioned	0	155	28-06-2025	

Disclaimer:

Note: The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.