

List of Connectivity/GNA excluded from the expected revocation list published in Feb25 w.r.t. non-compliance of Regulation 24.6 a (i) & (ii)

Satus as on 20.08.2025

Sl. No	Application ID	Name of Applicant	Region	Criterion for applying	Type of Project	SCOD as per application (First date considered)	Updated/Revised SCOD	Present Connectivity /deemed GNA	Substation at which generation connected/ connectivity granted	Connectivity / GNA start Date (firm)	Status (Effective/Part effective/To be made effective)	*Expected date of connectivity/ GNA to be made effective	*Due date as per compliance of 24.6	Generation commissioning status	Quantum Commissioned	Balance generation Quantum	Reason for Exclusion
1	1200003585	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003585 (265MW); LTA: 1200003712 (265+100MW);	WR	LoA or PPA	Solar	31-Dec-23	28-Feb-26	265	KPS-2	13-Jun-24	Not Effective	31-Aug-25	28-Feb-26	Part commissioned	144	121	Extrnsion letter dated 01-04-2025 of REIA (IREDA) provided by NTPC REL upto 28-02-2026
2	1200003733	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003733 (100MW); LTA: 1200003712 (265+100MW);	WR	LoA or PPA	Solar	31-Dec-23	28-Feb-26	100	KPS-2	13-Jun-24	Not Effective	31-Aug-25	28-Feb-26	Part commissioned	56.7	43.3	Extrnsion letter dated 01-04-2025 of REIA (IREDA) provided by NTPC REL upto 28-02-2026
3	1200003953	NTPC Renewable Energy Limited (NREL) Connectivity: 1200003953 (890MW); LTA: 0430700002 (500);	WR	LoA or PPA	Solar	31-Jan-24	28-Feb-26	500	KPS-2	16-Oct-24	Not Effective	31-Aug-25	28-Feb-26	Part commissioned	120.95	379.05	Extrnsion letter dated 01-04-2025 of REIA (IREDA) provided by NTPC REL upto 28-02-2026
5	St-II:1200003559(1000MW) LTA:1200003937(1000MW)	SJVN Limited	NR	LOA or PPA	Solar	1-Oct-23	31-Dec-25	1000	Bikaner-II PS	15-May-24	Not Effective	30-Sep-25	31-Dec-25	Part commissioned	400.77	599.23	COD informed by SJVNL vide email 22.04.2025 SJVNL has provided extension letter dated 23.05.2025 upto dated 31-12-2025
5	St-II:1200003915 (300 MW) LTA:412100006 (300MW)	NHPC Ltd.	NR	LOA or PPA	Solar	11-Dec-23	31-Dec-25	300	Bikaner-II PS	15-May-24	Not Effective	30-Sep-25	31-Dec-25	Part commissioned	107.14	192.86	COD informed vide email 23.04.2025 NHPC has provided extension letter dated 25.05.2025 upto dated 31-12-2025
6	0331400014	ReNew Green Energy Solutions Pvt. Ltd.	WR	L&A	Solar	31-Mar-25	NA	100	Solapur PG	31-03-2025	Effective	31-May-25	30-Sep-25	Commissioned	100	0	100MW-23-06-2025 (Commissioned)
	230700005	Gujarat State Electricity Corporation Limited Connectivity: 230700005;	WR	L&FC	Solar	29-Feb-24	NA	1000	KPS-2	31-Jan-25	Not Effective	30-Nov-25	30-Nov-25	Not commissioned	0	1000	Expected date of GNA to be effective is 30-Nov-25
	230700006	Adani Green Energy Limited Connectivity: 230700006; LTA: 430700007 (1000MW);	WR	L&A	Hybrid	31-Dec-24	NA	1000	KPS-1 (Sec-II)	31-Mar-25	Not Effective	30-Nov-25	30-Nov-25	Part commissioned	470	530	Expected date of GNA to be effective is 30-Nov-25
	230700007	Adani Green Energy Limited Connectivity: 230700007; LTA: 430700008 (1000MW);	WR	L&A	Hybrid	31-Dec-24	NA	1000	KPS-1 (Sec-II)	31-Mar-25	Not Effective	30-Nov-25	30-Nov-25	Part commissioned	643	357	Expected date of GNA to be effective is 30-Nov-25
	1200003843 (50MW out of 500MW: 1200002403)	Azure Power India Private Limited	NR	LOA SECI (Manufacturing)		31-Oct-22	NA	50	Bhadla-II	28-Sep-24	Not Effective	30-Nov-25	30-Nov-25	Not commissioned	0	50	Expected date of GNA to be effective is 30-Nov-25
	1200003947 (1200002688)	Eden Renewable Bercy Private Limited	NR	LOA SECI (ISTS IX)		13-Apr-22	19-Nov-25	300	Fatehgarh-II	28-Sep-24	Not Effective	30-Nov-25	30-Nov-25	Not commissioned	0	300	Expected date of GNA to be effective is 30-Nov-25
	1200003416 (1200003022)	AMPIN Energy Green Pvt. Ltd. (erstwhile AMP Energy Green Private Limited)	NR	LOA SECI (Hybrid Tr.-III)		31-Aug-25	18-Nov-25	130	Fatehgarh-IV	19-Mar-25	KPS-1 (Sec-II)	30-Sep-25	18-Nov-25	Not commissioned	0	130	SCOD Revised Upto 18-Nov-2025