

Tentative List of Connectivities under expected Revocation upto Jun'26 due to non-compliance of 24.6 of GNA

As on date 31.03.2026

| Sr. No. | Application ID | Applicant Name | Region | Criterion | Type Of Project | Installed Capacity (MW) | Solar | Wind | Present Connectivity Deemed GNA | Substation Generation Connected | Connectivity GNA Start Date Firm | SCOD Quantum | SCOD as per Application | Updated Revised SCOD Generation Project | Maximum Delay Permitted By REIA | Anticipated COD Of Terminal Bay | Anticipated COD/Charging Date Of Transmission System Last Element | Connectivity Status | Date of Connectivity GNA Made Effective/to be made Effective | Generation Commissioning Status | CoD Declared For Total Quantum | Quantum considered for 24.6 compliance | 24.6 Compliance due date |
|---------|--|--|--------|---------------|-----------------|-------------------------|--------|--------|---------------------------------|---------------------------------|----------------------------------|--------------|-------------------------|---|---------------------------------|---------------------------------|---|---------------------|--|---------------------------------|--------------------------------|--|--------------------------|
| 1 | 2200000028 | SPRNG VAYU VIDYUT PRIVATE LIMITED | WR | Land Route | Wind | 42 | 0.00 | 42.00 | 42.00 | Rajgarh (Sec-I) | 31-Dec-25 | 42 | 31-Dec-25 | | | | | Effective | 31-Dec-25 | Not Commissioned | 0.00 | 42.00 | 30-Jun-26 |
| 2 | 2200000035 | TEQ GREEN POWER XI PRIVATE LIMITED | WR | Land BG Route | Wind | 29.7 | 0.00 | 29.70 | 29.70 | Kallam | 05-Oct-25 | 29.7 | 30-Sep-24 | | | 30-Jun-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 13.50 | 16.20 | 30-Jun-26 |
| 3 | 2200000076 | NTPC RENEWABLE ENERGY LIMITED | WR | LOA or PPA | Solar | 300 | 300.00 | 0.00 | 300.00 | Bhuj-II (Sec-I) | 07-Jun-24 | 300 | 31-Mar-24 | 30-Jun-26 | | | | Effective | 07-Jun-24 | Not Commissioned | 0.00 | 300.00 | 30-Jun-26 |
| 4 | 2200000180 | NTPC RENEWABLE ENERGY LIMITED | WR | LOA or PPA | Wind | 500 | 0.00 | 500.00 | 500.00 | Jam Khambhaliya | 28-Jun-25 | 500 | 28-Jun-25 | 28-Jun-26 | | | | Effective | 28-Jun-25 | Not Commissioned | 0.00 | 500.00 | 28-Jun-26 |
| 5 | 2200000193 | TATA POWER RENEWABLE ENERGY LIMITED | WR | Land Route | Wind | 101 | 0.00 | 101.00 | 101.00 | Kallam | 05-Oct-25 | 101 | 01-Jun-25 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 101.00 | 30-Jun-26 |
| 6 | 2200000198 | TORRENT SOLAR POWER PRIVATE LIMITED | WR | Land Route | Wind | 250 | 0.00 | 250.00 | 250.00 | Kallam | 05-Oct-25 | 250 | 31-May-25 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 250.00 | 30-Jun-26 |
| 7 | 2200000200 | AVAADA ENERGY PRIVATE LIMITED | WR | LOA or PPA | Solar | 200 | 200.00 | 0.00 | 200.00 | Lakadiya | 16-Aug-25 | 200 | 31-Dec-24 | 09-Jun-26 | | | 30-Apr-26 | Effective | 28-Mar-26 | Part Commissioned | 0.00 | 200.00 | 09-Jun-26 |
| 8 | 2200000218 | NTPC RENEWABLE ENERGY LIMITED | WR | LOA or PPA | Wind | 155 | 0.00 | 155.00 | 155.00 | Bhuj | 28-Jun-25 | 155 | 28-Jun-25 | 28-Jun-26 | | 01-Apr-25 | | Not effective | 28-Jun-25 | Not Commissioned | 0.00 | 155.00 | 28-Jun-26 |
| 9 | 2200000302 | SERENTICA RENEWABLES INDIA PRIVATE LIMITED | WR | Land BG Route | Wind | 100 | 0.00 | 100.00 | 100.00 | Kallam | 05-Oct-25 | 100 | 31-Mar-25 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 100.00 | 30-Jun-26 |
| 10 | 2200000386 | NLC INDIA LIMITED | WR | LOA or PPA | Solar | 200 | 200.00 | 0.00 | 200.00 | Bhuj | 01-Jul-25 | 200 | 30-Sep-24 | 31-Dec-25 | 30-Jun-26 | | | Effective | 04-Mar-26 | Not Commissioned | 0.00 | 200.00 | 30-Jun-26 |
| 11 | 2200000450 | TATA POWER RENEWABLE ENERGY LIMITED | WR | LOA or PPA | Wind | 100.8 | 0.00 | 100.80 | 100.80 | Kallam | 01-Mar-26 | 100.8 | 01-Mar-26 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 100.80 | 30-Jun-26 |
| 12 | 2200000718 | JSW NEO ENERGY LIMITED | WR | LOA or PPA | Wind | 300 | 0.00 | 300.00 | 300.00 | Solapur Pool (Sec-I) | 31-Mar-26 | 300 | 31-Mar-26 | | | 30-Jun-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 300.00 | 30-Jun-26 |
| 13 | 2200001090 | SERENTICA RENEWABLES INDIA PRIVATE LIMITED | WR | Land BG Route | Wind | 150 | 0.00 | 150.00 | 150.00 | Kallam | 05-Oct-25 | 150 | 31-May-25 | | | 04-Jan-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 150.00 | 30-Jun-26 |
| 14 | 2200001244 | TATA POWER RENEWABLE ENERGY LIMITED | WR | Land BG Route | Wind | 111.8 | 0.00 | 10.80 | 10.80 | Kallam | 05-Oct-25 | 10.8 | 31-Mar-25 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 10.80 | 30-Jun-26 |
| 15 | 230700003 | NTPC Renewable Energy Limited Connectivity: 230700003; LTA: 430700003 (300+150MW); | WR | LOA or PPA | Wind | 150 | 0.00 | 150.00 | 150.00 | Bhuj | 28-Feb-24 | 150 | 30-Apr-23 | 30-Jun-26 | | | | Effective | 28-Feb-24 | Part Commissioned | 146.00 | 4.00 | 30-Jun-26 |
| 16 | St-II:1200002635 (600 MW) LTA:1200002789 (600 MW) | Adani Renewable Energy Holding Seventeen Private Limited | NR | LOA or PPA | Solar | 600 | 600.00 | 0.00 | 600.00 | Fatehgarh-III (Sec-I) | 01-Oct-23 | 600 | 01-Mar-22 | 30-Dec-25 | 30-Jun-26 | | 19-Dec-24 | Effective | 22-Jan-25 | Part Commissioned | 250.00 | 350.00 | 30-Jun-26 |
| 17 | St-II:1200003813 (100 MW) LTA:1200003879 (100 MW) | ReNew Dinkar Jyoti Private Limited | NR | LOA or PPA | Solar | 100 | 100.00 | 0.00 | 100.00 | Fatehgarh-III (Sec-II) | 20-Sep-25 | 100 | 20-Sep-23 | 31-Jan-25 | 31-Jul-25 | 10-Feb-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 100.00 | 30-Jun-26 |
| 18 | St-II:1200002700 (300 MW) LTA:1200003931 (300 MW) | IB Vogt Solar Seven Private Limited | NR | LOA or PPA | Solar | 300 | 300.00 | 0.00 | 300.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 300 | 05-Apr-22 | | | 13-Mar-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 150.00 | 150.00 | 30-Jun-26 |

| Sr. No. | Application ID | Applicant Name | Region | Criterion | Type Of Project | Installed Capacity (MW) | Solar | Wind | Present Connectivity Deemed GNA | Substation Generation Connected | Connectivity GNA Start Date Firm | SCOD Quantum | SCOD as per Application | Updated Revised SCOD Generation Project | Maximum Delay Permitted By REIA | Anticipated COD Of Terminal Bay | Anticipated COD/Charging Date Of Transmission System Last Element | Connectivity Status | Date of Connectivity GNA Made Effective/to be made Effective | Generation Commissioning Status | CoD Declared For Total Quantum | Quantum considered for 24.6 compliance | 24.6 Compliance due date |
|---------|---|---|--------|------------|-----------------|-------------------------|--------|--------|---------------------------------|---------------------------------|----------------------------------|--------------|-------------------------|---|---------------------------------|---------------------------------|---|---------------------|--|---------------------------------|--------------------------------|--|--------------------------|
| 19 | St-II: 312100010 (45 MW) (5 out of 45 MW), 312100012 (60 MW) LTA: 0412100011(65 MW) | Juniper Green Steller Pvt. Ltd. | NR | LOA or PPA | Solar | 65 | 65.00 | 0.00 | 65.00 | Fatehgarh-IV (Sec-I) | 30-Jun-26 | 65 | Not filled | 31-07-2026 (for 20 MW) | | 07-Dec-25 | 31-May-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 45.00 | 30-Jun-26 |
| 20 | 0231300002 | Veh Jayin Renewables Private Limited | WR | L&FC | Wind | 151.8 | 0.00 | 151.80 | 151.80 | Rajgarh (Sec-II) | 15-Nov-25 | 151.8 | 29-Mar-24 | | | 01-Dec-24 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 151.80 | 30-Jun-26 |
| 21 | 0231300004 | Veh Wind Energy Private Limited | WR | L&FC | Wind | 75 | 0.00 | 75.00 | 75.00 | Rajgarh (Sec-II) | 15-Nov-25 | 75 | 31-Oct-24 | | | 01-Dec-24 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 75.00 | 30-Jun-26 |
| 22 | 0231400004 | Serentica Renewables India 4 Pvt. Ltd. (SRI4PL) | WR | L&FC | Wind | 10 | 0.00 | 10.00 | 10.00 | Kallam | 05-Oct-25 | 10 | 01-Jul-24 | | | | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 10.00 | 30-Jun-26 |
| 23 | 0331400007 | Serentica Renewables India 4 Pvt. Ltd. (SRI4PL) | WR | L&FC | Wind | 140 | 0.00 | 140.00 | 140.00 | Kallam | 05-Oct-25 | 140 | 01-Jul-24 | | | 01-Jan-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 140.00 | 30-Jun-26 |
| 24 | 1200003942 | ReNew Green (MHP One) Private Limited | WR | L&A | Wind | 33 | 0.00 | 33.00 | 33.00 | Kallam | 05-Oct-25 | 33 | 30-Jun-23 | | | | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 18.30 | 14.70 | 30-Jun-26 |
| 25 | 1200003901 | TEQ Green Power XI Pvt. Ltd.(TGPXIPL) | WR | L&FC | Wind | 200 | 0.00 | 200.00 | 200.00 | Kallam | 05-Oct-25 | 200 | 27-Apr-24 | 02-Dec-25 | | | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 200.00 | 30-Jun-26 |
| 26 | 1200003944 | TEQ Green Power XI Pvt. Ltd.(TGPXIPL) | WR | L&FC | Wind | 99 | 0.00 | 99.00 | 99.00 | Kallam | 05-Oct-25 | 99 | 27-Apr-24 | | | | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 58.50 | 40.50 | 30-Jun-26 |
| 27 | 1670224223993 | Torrent Solar Power Private Limited (TSPPL) | WR | L&FC | Wind | 66 | 0.00 | 66.00 | 66.00 | Kallam | 05-Oct-25 | 66 | 31-Dec-24 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 66.00 | 30-Jun-26 |
| 28 | 0331400013 | Torrent Solar Power Private Limited (TSPPL) | WR | L&FC | Wind | 92 | 0.00 | 92.00 | 92.00 | Kallam | 05-Oct-25 | 92 | 31-Dec-24 | | | 31-Mar-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 92.00 | 30-Jun-26 |
| 29 | 1200003502 | Khaba Renewable Energy Private Limited | NR | LOA or PPA | Solar | 250 | 250.00 | 0.00 | 250.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 250 | 31-Dec-24 | | | 24-Jan-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 150.00 | 100.00 | 30-Jun-26 |
| 30 | 1200003447 | ReNew Solar (Shakti Three) Private Limited | NR | L&A | Solar | 300 | 300.00 | 0.00 | 300.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 300 | 01-Jul-23 | | | 10-Feb-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 300.00 | 0.00 | 30-Jun-26 |
| 31 | 1200003488 | ReNew Solar (Shakti Five) Private Limited | NR | L&A | Solar | 200 | 200.00 | 0.00 | 200.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 200 | 30-Dec-23 | | | 10-Feb-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 200.00 | 30-Jun-26 |
| 32 | 1200003496 | ReNew Solar (Shakti Five) Private Limited | NR | L&A | Solar | 100 | 100.00 | 0.00 | 100.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 100 | 30-Dec-23 | | | 10-Feb-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 100.00 | 30-Jun-26 |
| 33 | 1200003749 (Enh) | ReNew Solar (Shakti Five) Private Limited | NR | L&A | Solar | 100 | 100.00 | 0.00 | 100.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 100 | 30-Dec-23 | | | 10-Feb-26 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 100.00 | 30-Jun-26 |
| 34 | 1200002907 | Energizent Power Private Limited | NR | L&FC | Solar | 125 | 125.00 | 0.00 | 125.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 125 | 31-Aug-22 | | | 18-Oct-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 125.00 | 30-Jun-26 |
| 35 | 1200002939 | Energizent Power Private Limited | NR | L&FC | Solar | 80 | 80.00 | 0.00 | 80.00 | Fatehgarh-III (Sec-II) | 19-Sep-25 | 80 | 31-Aug-22 | | | 18-Oct-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Part Commissioned | 69.00 | 11.00 | 30-Jun-26 |
| 36 | 1200003332 | ABC RJ Land 01 Private Limited | NR | L&FC | Solar | 110 | 110.00 | 0.00 | 110.00 | Fatehgarh-IV (Sec-I) | 19-Sep-25 | 110 | 31-Dec-22 | | | 07-Dec-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 110.00 | 30-Jun-26 |
| 37 | 1200003575 | ABC RJ Land 01 Private Limited | NR | L&FC | Solar | 270 | 270.00 | 0.00 | 270.00 | Fatehgarh-IV (Sec-I) | 19-Sep-25 | 270 | 30-Jun-24 | | | 07-Dec-25 | 30-Jun-26 | Not effective | 30-Jun-26 | Not Commissioned | 0.00 | 270.00 | 30-Jun-26 |

Disclaimer: • Compliance date may change based on revision in anticipated completion schedule of ISTS

- This is an indicative list of developers whose 24.6 of GNA compliance shall be due in next three months. Developers are requested to take necessary actions and inform discrepancy observed on the list, if any to CTU. Developers need to monitor the compliance milestones at their end and need to submit the requisite information for compliance with the regulation well before the due date, in absence of which their connectivity is subject to revocation.
- The above details are informatory in nature, stakeholders are advised to verify the same with the CTU.