

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
<b>1</b>	<b>Reactive Power Compensation on 400kV transmission lines in NR</b>				<b>30-Jan-2024</b>	<b>30-Sep-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Installation of 50MVAR switchable line reactor at Mainpuri end and fixed 50 MVAR line reactor at Ballabgarh 400kV D/C line along with 450 ohm NGR at each ends (with NGR bypass arrangement for operation of line reactor as a bus reactor)	BE			30-Jan-2024	*50 MVAR line reactor at Ballabgarh end for Ballabgarh Mainpuri Ckt-2 Charged 17.10.25 *Balance 50 MVAR line reactor at Ballabgarh end for Ballabgarh Mainpuri Ckt-1, to be commissioned by 30.09.26	POWERGRID	NR
	Installation of 80MVAR switchable line reactor at Allahabad end on Kanpur-Allahabad 400kV S/C line along with 450 ohms NGR (with NGR bypass arrangement for operation of line reactor as a bus reactor)	BE			30-Jan-2024	Charged on 31.03.2026	POWERGRID	NR
	Installation of 80MVAR fixed line reactor at Bhiwadi end for uncompensated circuit of Agra-Bhiwadi 400kV S/C line along with 450 ohms NGR (with NGR bypass arrangement for operation of line reactor as a bus reactor)-	BE			30-Jan-2024	Charged on 28.06.2025	POWERGRID	NR
<b>2</b>	<b>Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part J</b>				<b>15-Jan-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	765/400kV, 1x1500MVA Transformer (3rd) at Bikaner (PG)	SA	765/400	1500	31-Dec-2023	Charged on 27.04.2023	POWERGRID	NR
	400/220kV, 1x500MVA Transformer (11th) at Fatehgarh-2 PS	SA	400/220	500	15-Jan-2026	31-Dec-2026	POWERGRID	NR
	765/400kV, 1x1500MVA Transformer (5th) at Bhadla-2 PS	SA	765/400	1500	15-Jan-2026	30-Sep-2026	POWERGRID	NR
	1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) (Bays associated with X-mer)	SA	765/400	1500	15-Jan-2026	20-Aug-2026	POWERGRID	NR
<b>3</b>	<b>Transmission system for evacuation of Power from REZ in Rajasthan (20 GW) under phase-III Part-D – Phase-II</b>				<b>28-Feb-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	400KV JHATIKARA-DWARAKA D/C LINE (QUAD)	TL	400		28-Feb-2026	31-Dec-2026	POWERGRID	NR
	02 Nos. of 400 KV Line bay at Jhatikara	BE			28-Feb-2026	31-Dec-2026	POWERGRID	NR
	02 Nos. of 400 KV Line bay at Dwarka	BE			28-Feb-2026	31-Dec-2026	POWERGRID	NR
<b>4</b>	<b>Reconductoring of 220KV Hisar (PG)-Hisar (IA) D/C Line</b>				<b>1-Jul-2025</b>	<b>30-Sep-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Reconductoring of 220KV Hisar (PG)-Hisar (IA) D/C Line (Single Zebra) with HTLS Conductor	REC	220		1-Jul-2025	30-Sep-2026	POWERGRID	NR
	Bay Equipment upgradation at 220KV Hisar (PG) End	BE			1-Jul-2025	30-Sep-2026	POWERGRID	NR
<b>5</b>	<b>Western Region Expansion Scheme XXXIII Part C1 (WRES-XXXIII Part C1)</b>				<b>22-Oct-2025</b>	<b>31-Mar-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	Conversion of 1x330 MVAR, 765KV Fixed Line Reactor at Orai end of 765KV Ishanagar-Orai Line to Bus Reactor at Orai S/S	BE			22-Oct-2025	31-Mar-2027	POWERGRID	NR
<b>6</b>	<b>Augmentation of Transformation Capacity at 400/220KV kankroli (PG) S/S in Rajasthan by 400/220KV 1x500MVA ICT (4th)</b>				<b>21-Sep-2025</b>	<b>30-Sep-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	500MVA, 400/220 KV ICT Bay for existing 50MVA Bus Reactor	SA	400/220	500	21-Sep-2025	30-Sep-2026	POWERGRID	NR
	Shifting of existing 50 MVA Bus reactor so0 as to accomodate 4th ICT and development of 400kV bay for reactor	SA			21-Sep-2025	30-Sep-2026	POWERGRID	NR

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
7	<b>Augmentation of Transformation Capacity at 400/220kV New Wanpoh (PG) S/s in Jammu &amp; Kashmir by 400/220kV, 1x315MVA (3x105MVA) ICT (3rd)</b>				<b>22-Dec-2025</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	315 MVA, 400/220 KV ICT (3x105 MVA Single Units)	SA	400/220	315	22-Dec-2025	30-Jun-2027	POWERGRID	NR
8	<b>Augmentation of Transformation Capacity at 400/220kV Bassi (PG) S/s in Rajasthan by 400/220kV,1x500 MVA ICT (4th)</b>				<b>14-Dec-2025</b>	<b>31-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	1x500 MVA, 400/220 KV ICT	SA	400/220	500	14-Dec-2025	31-Jul-2026	POWERGRID	NR
9	<b>Augmentation of Transformation Capacity at 400/220kV Malerkotla (PG) S/s in Punjab by 400/220kV, 1x500MVA ICT (4th)</b>				<b>14-Mar-2026</b>	<b>30-Sep-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	400/220kV, 1x500MVA ICT (4th) at Malerkotla (PG) S/s in Punjab	SA	400/220	500	14-Mar-2026	30-Sep-2026	POWERGRID	NR
10	<b>Augmentation of Transformation Capacity at 765/400/220kV Bikaner PS in Rajasthan by 400/220kV, 1x500MVA ICT (4th)</b>				<b>18-Jan-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Augmentation of Transformation Capacity at 765/400/220kV Bikaner PS in Rajasthan by 400/220kV, 1x500MVA ICT (4th)	SA	400/220	500	18-Jan-2026	31-Dec-2026	POWERGRID	NR
11	<b>Augmentation of Transformation Capacity at 400/220 KV Bhiwadi ( PG) S/s in Rajasthan by 400/220 KV ,1x500 MVA ICT(4th)</b>				<b>18-Jan-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Augmentation of Transformation Capacity at 400/220 KV Bhiwadi ( PG) S/s in Rajasthan by 400/220 KV ,1x500 MVA ICT(4th)	SA	400/220	500	18-Jan-2026	31-Dec-2026	POWERGRID	NR
12	<b>Augmentation of transformation capacity at 400/220 kV Bhadla-II PS (section-1) in Rajasthan by 1x500 MVA, 400/220kV ICT (6th) to cater to the N-1 contingency requirements</b>				<b>12-Mar-2026</b>	<b>31-Oct-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Augmentation of transformation capacity at Bhadla-II PS (Section-1) by 1x500 MVA, 400/220KV ICT (6th) along with associated bays.	SA	400/220	500	12-Mar-2026	31-Oct-2026	POWERGRID	NR
13	<b>Augmentation of transformation capacity at 400/220kV Hisar (PG) Substation in Haryana by 1x500 MVA, 400/220kV ICT (4th)</b>				<b>12-Mar-2026</b>	<b>31-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Augmentation of 400/220KV, 1x500MVA (4th) ICT at Hissar (PG) S/S along with associated transformer bays	SA	400/220	500	12-Mar-2026	31-Jul-2026	POWERGRID	NR
14	<b>Implementation of 01 No. of 220KV Line Bay at 400/220KV Bikaner-II PS for Interconnection of Solar Projects (M/s NHPC Limited)</b>				<b>28-Feb-2024</b>	<b>30-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	01 No. of 220KV Line Bays at 400/220KV Bikaner-II PS for Interconnection of RE projects (NHPC Ltd.)	BE			28-Feb-2024	Charged on 24.01.2025	POWERGRID	NR

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
	Implementation of 220KV Bus Sectionalizer along with Bus Coupler and Transfer Bus Coupler at 400/220KV Bikaner II PS	BE			28-Feb-2024	30-Jul-2026 (BUS-1 Sectionalizer charged on 24.01.25 BUS-2 Sectionalizer charged on 25.09.25)	POWERGRID	NR
15	<b>Implementation of 02 No. of 220KV Line Bays at 400/220KV Bikaner-II PS for Interconnection of RE power Parks of ALF solar Amarsar pvt. Ltd.</b>				<b>30-Jun-2024</b>	<b>Completed</b>	<b>POWERGRID</b>	<b>NR</b>
	Implementation of 02 No. of 220KV Line Bays at 400/220KV Bikaner-II PS for Interconnection of RE power Parks of ALF solar Amarsar pvt. Ltd.	BE			30-Jun-2024	1 no. Charged on 03.06.2026 1 no. Charged on 10.06.2026	POWERGRID	NR
16	<b>Grant of 400 kV &amp; 220 kV bays to RE generators at Fatehgarh-III (erstwhile Ramgarh-II) PS under ISTS by PRTL</b>				<b>15-Jun-2025</b>	<b>15-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	03 Nos. 400kV and 06 Nos. of 220KV Line Bays at Fatehgarh III	BE			15-Jun-2025	229 Bay Charged on 18.10.2025 225 Bay: Charged on 08.10.2025 231 Bay: Charged on 31.10.2025 233 Bay: Charged on 07.11.2025 227 Bay: Charged on 24.01.2026 239 Bay: charged on 13.03.2026 423 bay: Charged on 10.02.2026 453 bay: Charged on 30.04.2026 446 bay: Anticipated on 15.07.2026	POWERGRID	NR
17	<b>Augmentation of Transformation capacity at 400/220KV fatehgarh III PS (Section-1) by 400/220KV, 1x500MVA ICT (5th)</b>				<b>25-Apr-2025</b>	<b>Completed</b>	<b>POWERGRID</b>	<b>NR</b>
	Augmentation of Transformation capacity at 400/220KV Fatehgarh III PS (Section-1) by 400/220KV, 1x500MVA ICT (5th)	SA	400/220	500	25-Apr-2025	Charged on 13.06.2026	POWERGRID	NR
18	<b>Implementation of 400KV Bay for RE Generators at Fatehgarh III (erstwhile Ramgarh-II)</b>				<b>19-Sep-2025</b>	<b>30-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	Implementation of 400KV Bay for RE Generators at Fatehgarh III (erstwhile Ramgarh-II)	BE			19-Sep-2025	30-Jul-2026	POWERGRID	NR
19	<b>Implementation of 1 No. of 220KV Line Bay at 400/220KV Fatehgarh-III PS (Sec-1) for interconnection of BESS of JSW Renew Energy Five Ltd to PRTL</b>				<b>30-Jun-2025</b>	<b>31-Mar-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	Implementation of 1 No. of 220KV Line Bay at 400/220KV Fatehgarh-III PS (Sec-1) for interconnection of BESS of JSW Renew Energy Five Ltd	BE			30-Jun-2025	31-Mar-2027	POWERGRID	NR
20	<b>Implementation of 1 No. 400KV line Bay at 765/400/220KV Bhadla-III PS for interconnection of M/s Renew Solar (Shakti Six) Pvt Ltd</b>				<b>31-Mar-2026</b>	<b>Completed</b>	<b>POWERGRID</b>	<b>NR</b>
	Implementation of 1 No. 400KV line Bay at 765/400/220KV Bhadla-III PS for interconnection of M/s Renew Solar (Shakti Six) Pvt Ltd	BE			31-Mar-2026	Charged on 02.06.2026	POWERGRID	NR

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
21	<b>Augmentation of transformation Capacity at 400/220KV Bikaner-II PS in Rajasthan by 400/220KV, 1x500MVA ICT (9th) by PBTSL</b>				<b>18-Jan-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	400/220KV, 1x500MVA ICT (9th) at Bikaner-II	SA	400/220	500	18-Jan-2026	31-Dec-2026	POWERGRID	NR
22	<b>Transmission Scheme for evacuation of Power from Rattle HEP (850 MW) &amp; kiru (624 MW): Part B</b>				<b>14-Jul-2026</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	Reconductring of 400KV Kishenpur-Kishtwar Section (upto LILO point) with Twin HTLS along with bay upgradation works at kishenpur end	REC			14-Jul-2026	30-Jun-2027	POWERGRID	NR
	Bypassing both Ckts of 400KV kishenpur-Samba D/C line (Twin) & 400KV Samba-Jalandhar D/c Line (Twin) at Samba & connecting them together to form 400KV kishenpur-Jalandhar D/c Direct line	REC			14-Jul-2026	30-Jun-2027	POWERGRID	NR
	Bays upgradation works at samba end	BE			14-Jul-2026	30-Jun-2027	POWERGRID	NR
	Reduntant communication System for Dulhasti (NHPC) & Kishtwar (Sterlite) stations by installing OPGW on 400KV Kishenpur-Kishtwar S/c Line along with reconductring work and FOTE at Dulhasti & Kishenpur.				14-Jul-2026	30-Jun-2027	POWERGRID	NR
23	<b>Implementation of 02 nos. 220KV line bays at 765/400/220KV Bikaner-III PS for interconnection of 500MW REGS of M/s NTPC Renewable Energy Ltd by PBTNL</b>				<b>31-Dec-2025</b>	<b>30-Jul-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	02 nos. 220KV line bays at 765/400/220KV Bikaner-III PS for interconnection of 500MW REGS of M/s NTPC Renewable Energy Ltd by PBTNL	BE			31-Dec-2025	30-Jul-2026	POWERGRID	NR
24	<b>Transmission sysytem strengthening to facilitate evacuation of power from Bhadla/Bikaner Complex</b>				<b>9-Jun-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	400 kV Bareilly (765/400 kV) – Bareilly (PG) D/c line (Quad) (2nd )	TL			9-Jun-2026	31-Aug-2026	POWERGRID	NR
	Augmentation with 1x1500 MVA, 765/400 kV ICT (3rd) at Bareilly (765/400 kV) S/s	SA	765/400	1500	9-Jun-2026	31-Dec-2026	POWERGRID	NR
25	<b>Augmentation of transformation capacity at 765/400/220kV Bikaner-III PS in Rajasthan by 1x500 MVA, 400/220kV ICT (6th)</b>				<b>20-Jul-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	1x500 MVA, 400/220kV ICT (6th) along with associated bays	SA	400/220	500	20-Jul-2026	31-Dec-2026	POWERGRID	NR
26	<b>Augmentation of transformation capacity at 400/220kV Bikaner-II PS inRajasthan by 1x500 MVA, 400/220kV ICT (10th)</b>				<b>20-Jul-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT1 no. (10th)	SA	400/220	500	20-Jul-2026	31-Dec-2026	POWERGRID	NR

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
27	<b>Augmentation of transformation capacity at 765/400/220kV Agra (PG) S/s in Uttar Pradesh by 1x500 MVA, 400/220kV ICT (3rd)</b>				<b>20-Oct-2026</b>	<b>30-Apr-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	• 500 MVA, 400/220 kV ICT- 1 no. (3rd)	SA	400/220	500	20-Oct-2026	30-Apr-2027	POWERGRID	NR
28	<b>Augmentation of transformation capacity at 400/220kV Mandola (PG) S/s in Uttar Pradesh by 1x500 MVA, 400/220kV ICT (5th)</b>				<b>20-Jul-2026</b>	<b>30-Apr-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	• 500 MVA, 400/220 kV ICT- 1 no. (5th)	SA	400/220	500	20-Jul-2026	30-Apr-2027	POWERGRID	NR
29	<b>Augmentation of transformation capacity at 765/400/220kV Bhadla-II PS in Rajasthan by 1x500 MVA, 400/220kV ICT (4th) to cater the N-1 contingency requirement</b>				<b>20-Jul-2026</b>	<b>31-Dec-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT1 no. (4th)	SA	400/220	500	20-Jul-2026	31-Dec-2026	POWERGRID	NR
30	<b>Augmentation of transformation capacity at 400/220kV Samba (PG) S/s in Jammu &amp; Kashmir by 1x500 MVA, 400/220kV ICT (4th)</b>				<b>23-Apr-2026</b>	<b>31-Oct-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT1 no. (4th)	SA	400/220	500	23-Apr-2026	31-Oct-2026	POWERGRID	NR
31	<b>Implementation of 1 no. 220kV line bay for interconnection of 300MW REGS of M/s Dshraj Solar Energy Pvt. Ltd. (DSEPL) and 3 nos. 400kV line bays for interconnection of 1400MW RPPD of M/s Sunbreeze Renewables Nine Pvt. Ltd. (SR9PL) (2 nos. bays) &amp; 1000MW RPPD of M/s MRS Buildvision Pvt. Ltd. (MBPL) (1 no. bay) at 765/400/220kV Bikaner-III PS</b>				<b>22-Aug-2026</b>	<b>31-Aug-2026</b>	<b>POWERGRID</b>	<b>NR</b>
	220 kV line bay – 1 no 400 kV line bay (including associated tie bay) – 3 nos.	BE			220KV Bay: Mar-26 400KV Bays: Aug-26	31-Aug-2026	POWERGRID	NR
32	<b>Augmentation of transformation capacity at 400/220kV Maharani Bagh (PG) S/s (GIS) in Delhi by 1x500 MVA, 400/220kV ICT (5th)</b>				<b>5-May-2027</b>	<b>5-May-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT– 1 No at Maharani Bagh	SA	400/220	500	5-May-2027	5-May-2027	POWERGRID	NR
33	<b>Implementation of 1 no. 400kV ICT bay along with 400kV Sectionalization bay (GIS) at 765/400kV Jhatikara (PG) S/s</b>				<b>5-Nov-2026</b>	<b>30-Jul-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	Implementation of 1 No. 400kV ICT Bay at 400kV Mundka Section to mitigate power flow congestion at Delhi Ring Main unit through 400 kV Switchyard at 765/400kV Jhatikara substation	BE			5-Feb-2026	30-Jul-2026	POWERGRID	NR
	400kV Sectionalization bay (GIS) at 765/400kV Jhatikara (PG) S/s to interconnect both 400kV sections in the event of contingency	BE			5-Nov-2026	30-Apr-2027	POWERGRID	NR
34	<b>Augmentation of 2x500 A (7th &amp; 8th), 400/220 kV ICTs along with 220 kV Sectionalizer bay (1 set), 220 kV BC (1 no.) bay and 220 kV TBC (1 no.) bay at Bikaner-IV PS</b>				<b>4-Feb-2027</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
	Augmentation of 400/220 kV, 2x500 MVA (7th & 8th) ICTs at Bikaner-IV PS along with associated transformer bays	SA	400/220	1000	4-Feb-2027	30-Jun-2027	POWERGRID	NR
	220 kV Sectionalizer bay (1 set), 220 kV BC (1 no.) bay and 220 kV TBC (1 no.) bay at Bikaner IV PS	BE			4-Feb-2027	30-Jun-2027	POWERGRID	NR
<b>35</b>	<b>Augmentation of Transformation capacity at 400/220kV Jaipur South (PG) S/s in Rajasthan by 1x500MVA ,400/220kV ICT (3rd)</b>				<b>8-Feb-2027</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT 1 no (3rd)	SA	400/220	500	8-Feb-2027	30-Jun-2027	POWERGRID	NR
<b>36</b>	<b>Augmentation of transformation capacity at 400/220kV Neemrana (PG) in Rajasthan by 1x500 MVA, 400/220kV ICT (3rd)</b>				<b>8-Feb-2027</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT 1 no (3rd)	SA	400/220	500	8-Feb-2027	30-Jun-2027	POWERGRID	NR
<b>37</b>	<b>Augmentation of transformation capacity at 400/220kV Lucknow (PG) S/s in Uttar Pradesh</b>				<b>8-May-2027</b>	<b>8-May-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT 1 no (3rd)	SA	400/220	500	8-May-2027	8-May-2027	POWERGRID	NR
	02 Nos. of 220kV Bus Extension Bays	BE	400/220		8-May-2027	8-May-2027	POWERGRID	NR
<b>38</b>	<b>Implementation of 3 nos. of 220 kV line bays for interconnection of M/s Furies Solren Private Limited (300MW) [1 no. bay] &amp; M/s SJVN Green Energy Limited (500MW) [2 no. bays] RE power projects at 765/400/220kV Bikaner-IV PS</b>				<b>11-Nov-2026</b>	<b>31-Mar-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	220 kV Line Bay- 3 nos.				11-Nov-2026	31-Mar-2027	POWERGRID	NR
<b>39</b>	<b>Implementation of 1 no. of 220 kV line bay at 765/400/220kV Barmer-I PS for interconnection of M/s Anboto Solar Private Limited (250MW+50MW) RE power projects</b>				<b>7-Nov-2026</b>	<b>30-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	220 kV line bay -1 no.				7-Nov-2026	30-Jun-2027	POWERGRID	NR
<b>40</b>	<b>Implementation of 1 no. 220kV line bay for interconnection of M/s Rajasthan BESS Private Limited (250MW) BESS Project at 765/400/220kV Bhadla-III PS</b>				<b>25-Feb-2027</b>	<b>25-Feb-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	1 No. of 220 kV line bay for interconnection of M/s Rajasthan BESS Private Limited (250MW) RE power projects at 765/400/220 kV Bhadla-III PS				25-Feb-2027	25-Feb-2027	POWERGRID	NR
<b>41</b>	<b>Augmentation of Transformation capacity by 1x500MVA, 400/220kV ICT (4th) at 400/220kV Sikar (PG) S/s in Rajasthan</b>				<b>30-Jun-2027</b>	<b>3-Jun-2027</b>	<b>POWERGRID</b>	<b>NR</b>
	500 MVA, 400/220 kV ICT - 1 No.			500	30-Jun-2027	3-Jun-2027	POWERGRID	NR
<b>42</b>	<b>Implementation of 1 nos. of 400 kV line bay at 765/400/220kV Fatehgarh-IV (sec2) PS for interconnection of 600MW</b>				<b>17-Nov-2026</b>	<b>7-Nov-2026</b>	<b>Apraava</b>	<b>NR</b>

## Status of ISTS- RTM Projects- NR

As on 30.06.2026

S.No.	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
	1 no. of 400 kV line bay at 765/400/220 kV Fatehgarh-IV(Sec-2) PS for interconnection of 600MW REGS of M/s ReNew Solar Power Pvt. Ltd.				17-Nov-2026	7-Nov-2026	Apraava	NR
<b>43</b>	<b>Implementation of 3 nos. 220kV line bays and 1 no. 400kV line bay for interconnection of REGS at 765/400/220kV Fatehgarh-IV (sec-2) PS</b>				<b>30-Dec-2026</b>	<b>31-Dec-2026</b>	<b>Apraava</b>	<b>NR</b>
	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s Avaada Energy Pvt. Ltd. (App. No. 2200000290-250MW & App no. 2200000077-50MW)				30-Dec-2026	7-Nov-2026	Apraava	NR
	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s BN Dispatchable-1 Pvt. Ltd. (App. no. 2200000103 - 300MW)				30-Dec-2026	7-Nov-2026	Apraava	NR
	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s Gamma Renewables India Project One Pvt. Ltd. (App. No. 2200000355-300MW)				30-Dec-2026	31-Dec-2026	Apraava	NR
	1 no. of 400 kV line bay at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection 900MW REGS of M/s NTPC Renewable Energy Ltd. (App. no. 2200000348 - 900MW)				30-Dec-2026	31-Dec-2026	Apraava	NR
<b>44</b>	<b>Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2 : 5.5 GW) (Jaisalmer/Barmer Complex) Part-H2</b>				<b>15-Oct-2026</b>	<b>30-Jun-2027</b>	<b>Indigrd</b>	<b>NR</b>
	Provision of NGR bypass arrangement and inter tripping scheme on 240MVAR SW LR at Bhopal end of Kurawar-Bhopal 765kV S/c line (~60km)				15-Oct-2026	30-Jun-2027	Indigrd	NR

Data has been prepared based on the commitment given by TSPs in JCC/various review meetings taken by MoP/CEA/CTUIL.

**Note:**

BE: Bay Extension  
 BR: Bus Reactor  
 REC: Reconductoring  
 SA: Substation Augmentation  
 SLR: Switchable Line Reactor  
 SN: Substation New  
 STAT: Statcom  
 SS: Switching Station  
 TL: Transmission Line