



सेंट्रल ट्रान्समिशन यूटिलिटी ऑफ इंडिया लिमिटेड

(पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड के स्वामित्व में)

(भारत सरकार का उद्यम)

**CENTRAL TRANSMISSION UTILITY OF INDIA LTD.**

(A wholly owned subsidiary of Power Grid Corporation of India Limited)

(A Government of India Enterprise)

Ref.: C/CTU/AI/00/17<sup>th</sup> CCTP\_rev1

03<sup>rd</sup> Sept. 2025

**AMENDMENT TO OFFICE MEMORANDUM DATED 22.03.2024**

**Sub: Inter-State Transmission Schemes (costing up to Rs.100 Cr.) to be taken up for implementation under Regulated Tariff Mechanism (RTM) – Modification in the Implementation timeframe of Transmission scheme “Augmentation of Transformation Capacity at 400/220 kV New Wanpoh (PG) S/s in Jammu & Kashmir by 400/220 kV, 1x315 MVA (3x105 MVA) ICT (3<sup>rd</sup>)” project allotted vide CTUIL OM Ref. No.: C/CTU/AI/00/17<sup>th</sup> CCTP dated 22.03.2024.**

This is with reference to our Office Memorandum Ref. No.: C/CTU/AI/00/17<sup>th</sup> CCTP dated 22.03.2024 vide which CTU has approved the implementation of the following transmission scheme under the Regulated Tariff Mechanism (RTM) mode through Power Grid Corporation of India Ltd.

**Augmentation of Transformation Capacity at 400/220kV New Wanpoh (PG) S/s in Jammu & Kashmir by 400/220kV, 1x315MVA (3x105MVA) ICT (3<sup>rd</sup>)**

Sl. No.	Scope of the Transmission Scheme	Item Description	Implementation Timeframe.	Implementation Agency
1.	Augmentation of Transformation Capacity at 400/220 kV New Wanpoh (PG) S/s in Jammu & Kashmir by 400/220kV, 1x315 MVA ICT (3 <sup>rd</sup> ) (3x105 MVA single phase units) along with associated transformer bays.	<ul style="list-style-type: none"><li>• 315 MVA, 400/220 kV ICT (3x105 MVA single phase units)- 1 No.</li><li>• 400 kV ICT bay (AIS) – 1 No. (in existing dia)</li><li>• 220 kV ICT bay (AIS) – 1 No.</li></ul>	31.12.2025.	Power Grid Corporation of India Ltd.
<b>Total Estimated Cost:</b>			<b>₹ 61 Crore</b>	

Subsequently, POWERGRID vide letter dated 24.12.24 informed that several challenges are being faced in awarding the contract execution of substation extension work at New Wanpoh S/s with a completion schedule of 21 months i.e., Dec'25 based on CTUIL OM dated 22.03.24. POWERGRID also mentioned that the NIT had been issued in July'24 for the subjected work with a completion schedule up to Dec'25 and already 17 extensions have been given to bidders for submission of bids but not even a single response has been received till date.

Subsequently, the matter was discussed in 38<sup>th</sup> CMETS-NR meeting and after detailed deliberations, it was agreed that the implementation schedule of "400/220kV, 1x315 MVA ICT (3<sup>rd</sup>) (3x105MVA single phase units) at New Wanpoh (PG) S/s" may be revised from 31.12.2025 to 30.06.2027.

In view of the above, only the implementation timeframe of Transmission scheme **"Augmentation of Transformation Capacity at 400/220kV New Wanpoh (PG) S/s in Jammu & Kashmir by 400/220kV, 1x315MVA (3x105MVA) ICT (3<sup>rd</sup>)"** is hereby revised from 31.12.2025 to 30.06.2027 with the remaining contents unchanged.

This letter shall form an integral part of our Office Memorandum Ref. No.: C/CTU/AI/00/17<sup>th</sup> CCTP dated 22.03.2024.

This issues with the approval of Competent Authority.



**(Partha Sarathi Das)**  
**Sr.General Manager**

**To:****1. The Chairman & Managing Director**

Power Grid Corporation of India Ltd.,  
Saudamini, Plot No. 2, Sector-29,  
Gurgaon- 122 001

**Copy to:****1. Shri B.S. Bairwa**

Chief Engineer & Member Secretary (NCT)  
Central Electricity Authority  
Sewa Bhawan, R. K. Puram,  
New Delhi-110 066.

**2. Shri Om Kant Shukla**

Director (Trans)  
Ministry of Power,  
Shram Shakti Bhawan,  
Rafi Marg, New Delhi 110 001

**CC:****1. Chief Engineer**

JKPTCL, Kashmir  
PDD Complex,  
Bemina Srinagar-190010  
[jkptcl-mdjkptcl1@gmail.com](mailto:jkptcl-mdjkptcl1@gmail.com);  
[Sesandocr1jmu@gmail.com](mailto:Sesandocr1jmu@gmail.com);

For kind information, please