

Status of ISTS- RTM Projects - NER

As on 30.06.2026

S.No	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
1	North-Eastern Region Expansion Scheme-XXIV (NERES-XXIV)				Sep-25	Jun-27	POWERGRID	NER
	Reconductoring of Khandong (NEEPCO)-Haflong (POWERGRID) 132 KV S/C line	REC	132		Sep-25	Jun-27	POWERGRID	NER
	Reconductoring of Haflong (POWERGRID)- jiribam (POWERGRID) 132 KV S/C line with single HTLS Conductor of ampacity 600A	REC	132		Sep-25	Jun-27	POWERGRID	NER
2	North-Eastern Region Expansion Scheme-XXVII (NERES-XXVII)				Sep-25	May-27	POWERGRID	NER
	Reconductoring of ISTS Portion of Dimapur (POWERGRID)-Dimapur (DoP, Nagaland) 132KV (Ckt-2) ACSR panther S/C Line with Single HLTS Conductor of 800A	REC	132		Sep-25	May-27	POWERGRID	NER
	Reconductoring of ISTS Portion of Dimapur (POWERGRID)-Kohima (DoP, Nagaland) 132KV ACSR Panther S/C line with single HLTS Conductor of 800A	REC	132		Sep-25	May-27	POWERGRID	NER
3	North Eastern Region Expansion Scheme-XXI Part-A (NERES-XXI Part-A)				Jan-26	Apr-27	POWERGRID	NER
	UPGRADATION AT 132KV KHELRIAT(PG) S/S	BE			Jan-26	Apr-27	POWERGRID	NER
4	North Eastern Region Expansion Scheme-XXII (NERES-XXII)				Jul-25	Oct-26	POWERGRID	NER
	Decommissioning, shifting & Installation of Bus Reactors at Bongaigaon	BE			Jul-25	Oct-26	POWERGRID	NER
5	North Eastern Region Expansion Scheme-XXVI (NERES- XXVI)				Dec-25	Jan-27	POWERGRID	NER
	Decommissioning of existing 420KV, 50MVAR (Bus Reactor-1) and installation of new 420KV, 125MVAR Bus Reactor in its place along with replacement of associated main bay and tie bay equipment at Balipara, POWERGRID S/S	BE			Dec-25	Jan-27	POWERGRID	NER
6	North Eastern Region Expansion Scheme-XXVIII (NERES- XXVIII)				Mar-26	Oct-27	POWERGRID	NER
	Installation of New 420KV, 1x125 MVAr Variable shunt Reactor (VSR) along with associated GIS bay at Misa POWERGRID S/S	BE			Mar-26	Oct-27	POWERGRID	NER

Status of ISTS- RTM Projects - NER

As on 30.06.2026

S.No	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
7	North - Eastern Region Expansion Scheme- XXV Part-B (NERES-XXV Part- B)				Aug-27	Dec-27	POWERGRID	NER
	Conversion of existing 420 KV, 1x63 MVA fixed line reactor at Bongaigaon (POWERGRID) and in each circuit of Bongaigaon (POWERGRID)-Bomgar (ISTS) 400 KV D/c line formed after LILLO of both circuits of existing Bongaigaon (POWERGRID)-Balipara (POWERGRID) 400KV D/C (Quad) line at Bornagar (ISTS) to switchable Line Reactor along with implementation of NGR bypass arrangement	BE			Aug-27	Dec-27	POWERGRID	NER
8	North - Eastern Region Expansion Scheme- 29, Part A (NERES-29, Part-A)				Apr-26	Jan-27	POWERGRID	NER
	installation of new 1x50 MVA, 132/33KV (3rd) ICT at Namsai (POWERGRID) along with associated bays	SA	132/33	50	Apr-26	Jan-27	POWERGRID	NER
9	North Eastern Region Expansion Scheme-29, Part-B (NERES-29, Part-B)				Apr-26	Jan-27	POWERGRID	NER
	420kV, 125MVA Bus Reactor: 1 no.				Apr-26	Jan-27	POWERGRID	NER
10	North Eastern Region Expansion Scheme-XXIII (NERES-XXIII)				Feb-28	Feb-28	POWERGRID	NER
	Stringing of 2nd circuit of Pasighat (Arunachal Pradesh) – Roing (POWERGRID) 132kV S/c on D/c line	TL	132		Feb-28	Feb-28	POWERGRID	NER
	Stringing of 2nd circuit of Roing (POWERGRID) – Tezu (POWERGRID) 132kV S/c on D/c line	TL	132		Feb-28	Feb-28	POWERGRID	NER
	Stringing of 2nd circuit of Tezu (POWERGRID) – Namsai (POWERGRID) 132kV S/c on D/c line	TL	132		Feb-28	Feb-28	POWERGRID	NER
	Extension at Pasighat : 1 no. 132kV AIS line bay for termination of 2nd circuit of Pasighat (Arunachal	BE			Feb-28	Feb-28	POWERGRID	NER
	Extension at Roing (POWERGRID) S/s: 2 no. 132kV AIS line bay for termination of 2nd circuit of Pasighat	BE			Feb-28	Feb-28	POWERGRID	NER
	Extension at Tezu (POWERGRID) S/s: 2 no. 132kV AIS line bay for termination of 2nd circuit of Roing	BE			Feb-28	Feb-28	POWERGRID	NER
	Extension at Namsai (POWERGRID) S/s: 1 no. 132kV AIS line bay for termination of 2nd circuit of Tezu	BE			Feb-28	Feb-28	POWERGRID	NER
11	North Eastern Region Expansion Scheme-XXX (NERES-XXX)				Sep-27	Sep-27	POWERGRID	NER
	Reconductoring of ISTS portion of Balipara (POWERGRID) – Sonabil (POWERGRID) ckt-I 220 kV line	REC			Sep-27	Sep-27	POWERGRID	NER

Status of ISTS- RTM Projects - NER

As on 30.06.2026

S.No	Name of the Transmission Project & Scope	Element Type	Voltage Level (kV)/ Voltage Ratio (for transformer)	MVA	SCOD	Anticipated completion	Name of TSP	Region
	Reconductoring of ISTS portion of Balipara (POWERGRID) – Sonabil (POWERGRID) ckt-II 220 kV line	REC			Sep-27	Sep-27	POWERGRID	NER
	Reconductoring of Silchar (POWERGRID) – Srikona (AEGCL) 132 kV D/c line	REC			Sep-27	Sep-27	POWERGRID	NER
	Reconductoring of Ranganadi (NEEPCO) – Ziro (POWERGRID) 132 kV S/c line	REC			Sep-27	Sep-27	POWERGRID	NER
	Replacement of existing CT at Ziro (POWERGRID) end in Ranganadi (NEEPCO) – Ziro (POWERGRID) 132 kV S/c line with rating commensurate with ampacity (900A) of HTLS conductor.	CT Replacement			Sep-27	Sep-27	POWERGRID	NER

Data has been prepared based on the commitment given by TSPs in JCC/various review meetings taken by MoP/CEA/CTUIL.

Note:

BE: Bay Extension
 BR: Bus Reactor
 REC: Reconductoring
 SA: Substation Augmentation
 SLR: Switchable Line Reactor
 SN: Substation New
 STAT: Statcom
 SS: Switching Station
 TL: Transmission Line